

# TWIN PAD PROJECT

## Construction Update



### Construction Highlights

- Concrete footings along north side are complete and contractor has started to install footings on the west side of the building.
- Forms are being constructed for concrete walls for the fire exit stairs on the east side from the upper hall, the feature stairs, both interior and exterior, on the north side of the building and for the elevator shaft.
- Foundation weeping tile has been installed, foundation walls are waterproofed, insulated and backfilled where constructed.
- Masonry block structural support walls in the dressing room area of the building are being constructed.
- Water main installation to the building and fire hydrant is complete final connection to municipal service is scheduled for November 3, 2009.
- Storm water catch basin installation is complete.
- Sanitary sewer connection from municipal service to the building has been installed.
- Storm water management pond has been built.
- Plumbing and electrical rough in beneath the concrete slabs are complete.
- Ice plant refrigeration headers and heating headers beneath the concrete slabs are complete.